

STATEMENT SHOWING STATUS OF SFSC (PLAN WORK) OF NERIE, SHILLONG UPTO MONTH OF MAY, 2017.


Sl. No.	Name of Work	Detail of Original Estimate (in lakhs)	Detail of fund provided by MHRD	Detail of fund Provided by NCERT	Total of fund released to CPWD (till date) (In Rs.)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	Plan- land& Building of the Proposed NERIE Building at			Fund has been Provided by NCERT since in the year 2000 onwards in various installments. Total funds received till date is Rs 24,16,49,430/-	Rs.24,16,49,430/-			
a	Administration block	1390.72 (Revised)				Work completed and handed over.		
b	Hostel, Principal Residence, Type-I II, III/12 Nos. T-IV/16 Nos. T-V/ 5 nos	1378.99 (Revised)				1. Hostel building completed and handed over 2. Principal Residence completed and taken over. 3. (a) Type-I/12 nos. are yet to be completed. Finishing work is under progress. (b) Type-II/6 nos. quarters completed, another 6 nos. quarters are yet to be completed. Finishing works are under progress. (c) Type-III/12 nos. quarters are yet to be completed. Finishing work is under Progress. (d) Type-IV/10 nos. quarter. are completed out of which 4 nos. are taken over; 6 nos. are not yet taken over due to pending minor works (another 6 nos. quarters are yet to be completed. Finishing works is under process. (e) Type-V/5 nos. completed and taken over. (f) Campus road has been constructed.		

STATEMENT SHOWING STATUS OF OTHER CONSTRUCTION WORKS

Sl. No.	Name of Work	Detail of Original Estimate	Detail of Fund provided by MHRD	Detail of fund provided by NERIE/NCERT	Total of fund released to CPWD (till date) (In Lakhs)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	Installation of 1 lakh liters Capacity RCC Overhead Tank	61,73,000/-	Nil	16,00,000/-	16,00,000/-	Tenders were called but no response during 1 st & 2 nd call. Now the NIT is being re-examined.		
2	Boring of one no. deep tube Well in NERIE campus	13,83,000/-	Nil	4,00,000/-	4,00,000/-	Location decided by the client. Work is in progress.		
3	A/R & M/O for Electrical Works	2,11,900/-	Nil	2,00,000/-	2,00,000/-			
4	A/R & M/O for Civil Works		Nil					
a	Administrative Block	6,92,900/-	Nil	2,00,000/-	2,00,000/-			
b	Residential Quarters	7,03,200/-	Nil	2,00,000/-	2,00,000/-			

STATUS REPORT ON PROGRESS OF WORK ON REPAIR & MAINTENANCE OF RESIDENTIAL/NON-RESIDENTIAL BUILDINGS IN R/O NERIE, SHILLONG.

Sl. No.	Budget Sanctioned under Land & Building (Repair & Maintenance) under Non-Plan	Expenditure	Remarks
1	Nil	Nil	


Administrative Officer
NERIE, SHILLONG