



**Government of India**  
**Office of Assistant Engineer**  
**Bhopal Central Sub Division-I**  
**Central Public Works Department**



File No. 23(PSSCIVE)/BCSD-1/2015-16/

317

Date 5/04/2016

To  
Joint Director  
PSSCIVE, RIE Campus  
Shyamla Hills, Bhopal

Sub:- Construction of Non Residential & Residential works for PSSCIVE at RIE campus Bhopal.  
Sir,

The present progress of works under construction for PSSCIVE, Bhopal are under as:-

Sl No.	Name of Work/Building	Present Progress	Remark
1	Administrative Building Block-I & II		Completed & handed
2	Guest House		Completed & handed
3	Hostel		Completed & handed
4	Electric Sub Station		Completed & handed
5	Over Head Tank & Under Ground sump well		Completed & handed
6	Garage		Completed & handed
7	Auditorium		Building completed & handed over furnishing i.e. fixing of chairs in the auditorium is to be done. Tender have been called & agency has withdraw their tender, however tender is being called again.
8	Residential & Quarters :- C/o 4 Nos. Type-III & V each & 1 No. Type-VI.		Progress is 79% structure of Type-III, TY IV, TY V & TY VI quarters completed, and finishing works is in progress. Brick work for TY V, TY IV & TY III & TY VI completed, grit plaster completed in TY V, IV & III & in TY VI qtrs. Flooring work completed in TY V quarters & in progress in TY IV & in TY III Quarters. Water Supply & sanitary fittings & drainage line in progress for residential campus and Progress of work is held up for wants of fund.
9	Development Work		Development works surrounding Administrative block-I/II, Auditorium, Guest House, Hostel completed. Development i.e. main approach road to campus road inside the residential quarters, water supply sewerage, septic tank, sockpit, street light, culverts, drainage work could not been started due to non availability of funds as well as not sanction of revised P.E. It is pertinent to mention that, the whole project i/c development work may be completed by end of November 2016 if required funds 6.00 Crore is made available to CPWD.

**Assistant Engineer**  
Bhopal Central Sub Division-I,  
Central P.W.D., Bhopal

By to:-

1. The Executive Engineer, Bhopal Central Division-I, CPWD, Bhopal for information please.
2. The Assistant Account Officer, Bhopal Central Division-I, CPWD, Bhopal for information & necessary action to provide the utilization certificate of PSSCIVE & all works of RIE to Joint Director PSSCIVE/Principal RIE within 7 days
3. Guard file.

**Assistant Engineer**

**PSS Central Institute of Vocational Education,  
Shyamla Hills, Bhopal (MP) 462013**

**Statement showing status of SFC(Plan work) of PSSCIVE, Bhopal as on 07.04.2016**

S.No.	Name of work	Detail of original estimate	Detail of fund provided by MHRD	Detail of fund provided by NCERT	Total Fund released to CPWD (till date)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	2	3	4	5	6	7	8	9
1.	Construction of PSSCIVE buildings and other development works	Rs. 1854.51 lakh The proposal was approved by SFC on 13.10.2004  CPWD has now furnished the revised preliminary estimate of Rs. 3197.89 lakh which has been forwarded to ncert.		Rs. 2574.57 lakh	Rs. 2574.41 lakh (Includes penalty imposed by CPWD on contractor)  Rs. 99.20 lakh paid to SPA, New Delhi for planning and design/drawings  Rs. 4.96 lakh paid to Municipal Corporation, Bhopal for water connection	The completed buildings: 1) 10 rooms Guest House 2) 32 rooms Hostel building 3) Garages for parking of 3 vehicles 4) Administrative Block I consisting various departments, seminar hall, classrooms, laboratories, library, etc. 5) Administrative Block II 6) Overhead Tank and Sump 7) Electrical Sub-station 8) Auditorium with a capacity of 300 persons (Building completed. Furnishing and fixing of chairs in the auditorium is to be done. Tender have been called and agency has withdraw their tender, however tender is being called again.)	NIL	NIL

					<p><b>Work in progress:</b></p> <p>1) Residential quarters (13 nos.) Physical progress is 79% structure of Type III/IV/V quarters completed and finishing items are in progress. Brick work for Type V, IV and III completed and grit plaster completed in Type V, IV and III. Flooring work completed in Type V and in progress in Type IV quarters. Water supply and sanitary fittings and drainage line in progress for residential campus and <b>progress of work is held up for wants of funds.</b></p> <p>2) Development works surrounding Administrative block I/II, Auditorium, Guest House, Hostel completed, Development i.e. main approach road to campus road inside the residential quarters water supply sewerage septic tank, sockpit street light culverts, drainage work could not been started due to non</p>	
--	--	--	--	--	---	--

						availability of funds as well as not sanction of revised PE. It is pertinent to mention that the whole project i/c development work may be completed by end of November, , 2016 if required funds 05.00 Crore is made available to CPWD.		
--	--	--	--	--	--	--	--	--

### Maintenance & Repair work

#### Statement showing Maintenance and repair work of PSSCIVE, Bhopal as on 07.04.2016

S.No.	Name of work	Detail of original estimate	Detail of fund provided by MHRD	Detail of fund provided by NCERT	Total Fund balance with CPWD (till date)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	2	3	4	5	6	7	8	9
1.	Maintenance of Electrical Substation, Hostel and Guest House by CPWD (Electricals)	On the basis of demand received from CPWD for maintenance of Civil and Electrical items including substation.		Rs.9,98,133.00	Rs.9,98,133.00	CPWD is looking after Civil and Electrical maintenance	NIL	
2.	Maintenance of Civil (Hostel and Guest House) by CPWD (Civil)	Institute releases the funds under Non Plan (L&B) ARMO budget. (The funds are released on the basis of expenditure statement submitted by the CPWD)		Rs. 1,18,180.00	Rs. 1,18,180.00			
3.	Maintenance of Gardens			Rs. 1,83,590.00	Rs. 1,83,590.00			