



Government of India
Office of Assistant Engineer
Bhopal Central SubDivision-I
Central Public Works Department



File No. 23(PSSCIVE)/BCSD-1/2015-16/

86-

Date 06/02/2016

To

Joint Director
PSSCIVE, RIE Campus
Shyamla Hills, Bhopal

Sub:- Construction of Non Residential & Residential works for PSSCIVE at RIE campus Bhopal.

Sir,

The present progress of works under construction for PSSCIVE, Bhopal are under as:-

Sl No.	Name of Work/Building	Present Progress	Remark
1	Administrative Building Block-I & II		Completed & handed
2	Guest House		Completed & handed
3	Hostel		Completed & handed
4	Electric Sub Station		Completed & handed
5	Over Head Tank & Under Ground sump well		Completed & handed
6	Garrage		Completed & handed
7	Auditorium		Building completed & handed furnishing i.e. fixing of chairs in the auditorium is to be tender for supply & fixing received & under scrutiny.
8	Residential & Quarters :- C/o 4 Nos. Type-III & V each & 1 No. Type-VI.		Progress is 70% structure of Type-III, TY IV, TY V & TY VI quarters completed, and finishing works in progress. Brick work for TY V, TY IV & TY III completed and in progress in TY VI, flooring work of TY V quarters completed. Progress of work is held up for wants of fund.
9	Development Work		Development works surrounding Administrative block-I/II, Auditorium, Guest House, Hostel completed. Development i.e. main approach road to campus road inside the residential quarters, water supply sewerage, septic tank, sockpit, street light, culverts, drainage work could not been started due to non availability of funds as well as not sanction of revised P.E. It is pertinent to mention that, the whole project i/c development work may be completed by end of JUNE 2016 if required funds 7.00 Crore is made available to CPWD.

Assistant Engineer

Bhopal Central Sub Division-I,
Central P.W.D., Bhopal

Copy to:-

1. The Executive Engineer, Bhopal Central Division-I, CPWD, Bhopal for information please.
2. The Assistant Account Officer, Bhopal Central Division-I, CPWD, Bhopal for information & necessary action to provide the utilization certificate of PSSCIVE & all works of RIE to Joint Director PSSCIVE/Principal RIE within 7 days
3. Guard file.

Assistant Engineer

