

STATEMENT SHOWING STATUS OF SFSC (PLAN WORK) OF NERIE, SHILLONG UPTO MONTH OF JULY, 2017


Sl. No	Name of Work	Detail of Original Estimate (in lakhs)	Detail of fund provided by MHRD	Detail of fund Provided by NCERT	Total of fund released to CPWD (till date) (In Rs.)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	Plan- land& Building of the Proposed NERIE Building at			Fund has been Provided by NCERT since in the year 2000 onwards in various installments. Total funds received till date is Rs 24,16,49,430/-	Rs.24,16,49,430/-			
a	Administration block	1390.72 (Revised)				Work completed and handed over.		
b	Hostel, Principal Residence, Type-I, II, III/12 Nos. T-IV/16 Nos. T-V/ 5 i/c	1378.99 (Revised)				1. Hostel building completed and handed over. 2. Principal Residence completed and taken over. 3. (a) Type- I/12 nos. are yet to be completed. Finishing work is under progress. (b) Type-II/6 nos. quarters completed and taken over and another 6 nos. yet to be taken over.. (c) Type-III/12 nos. quarters are yet to be completed. Finishing work is under Progress. (d)Type-IV/10 nos. quarters are completed and handed over. However, Type-IV 6 nos. are not yet taken over as minor works such as fixing of ceiling and exhaust fan in kitchen not yet done. (e) Type- V/5 nos. completed and taken over. (f) Campus road has been constructed.		

STATEMENT SHOWING STATUS OF OTHER CONSTRUCTION WORKS

Sl. No	Name of Work	Detail of Original Estimate	Detail of Fund provided by MHRD	Detail of fund provided by NERIE/ NCERT	Total of fund released to CPWD (till date) (In Lakhs)	Present position Of work	Additional work not originally approved (if any)	Remarks, if any
1	Installation of 1 lakh liters Capacity RCC Overhead Tank	61,73,000/-	Nil	16,00,000/-	16,00,000/-	Tenders were called but no response during 1 st & 2 nd & 3 rd call. In the 4 th call tenders received.	-	-
2	Boring of one no. deep tube Well in NERIE campus	13,83,000/-	Nil	4,00,000/-	4,00,000/-	Work completed.	-	-
3	A/R & M/O for Electrical Works.	7,11,900/-	Nil	2,00,000/-	2,00,000/-		-	-
4	A/R & M/O for Civil Works.		Nil					
a	Administrative Block	6,92,900/-	Nil	2,00,000/-	2,00,000/-			
b	Residential Quarters	7,03,200/-	Nil	2,00,000/-	2,00,000/-			

STATUS REPORT ON PROGRESS OF WORK ON REPAIR & MAINTENANCE OF RESIDENTIAL/NON-RESIDENTIAL BUILDINGS IN R/O NERIE, SHILLONG

Sl. No.	Budget Sanctioned under Land & Building (Repair & Maintenance)under Non-Plan	Expenditure	Remarks
1	NIL	NIL	


Principal
 NERIE, Shillong