

Statement showing Status of SFSC (Plan work) of NERIE, Shillong upto month of December, 2016


Sl. No	Name of Work	Detail of Original Estimate (in lakhs)	Detail of fund provided by MHRD	Detail of fund Provided by NCERT	Total of fund released to CPWD (till date) (In Rs.)	Present position of work	Additional work not originally approved (if any)	Remarks, if any
1	Plan- land & Building of the proposed NERIE Building at			Fund has been Provided by NCERT since in the year 2000 onwards in various installments. Total funds received till date is Rs 23,72,49,430/-	23,72,49,430/-			
a	Administra tion block	1390.72 (Revised)				Work completed and handed over		
b	Hostel, Principal Residence, Type-I,II, III/12 Nos., T-IV/16 Nos., T-V/ 5 i/c	1378.99 (Revised)				1. Hostel building completed and handed over. 2. Principal Residence minor electrical works to be completed before taking over. 3. (a) Type- I/12 nos. are yet to be completed. (b) Type-II/6 nos. quarters completed; another 6 nos. quarters are yet to be completed. Finishing works are under progress. (c) Type-III/12 nos. quarters are yet to be completed. (d) Type-IV/10 nos. quarters are completed out of which 4 nos. are taken over; 6 nos. are not yet taken over due to pending minor works; another 6 nos. quarters are yet to be completed. Finishing works is under process. (e) Type- V/5 nos. quarters are completed but not taken over due to pending minor electrical works.		

Statement Showing Status of Other Construction works

Sl. No	Name of Work	Detail of Original Estimate	Detail of fund by provi ded by MHRD	Detail of fund provi ded by NCERT	Total of fund released to CPWD (till date) (In Lakhs)	Present position of work	Additional work not originally approved (if any)	Remarks if any
-	-	-	-	-	-	-	-	-

Status Report on progress of work on Repair & Maintenance of Residential/Non-Residential Buildings in r/o NERIE, Shillong

Sl. No.	Budget Sanctioned under Land & Building (Repair & Maintenance) under Non-Plan	Expenditure	Remarks, If any
1	10 Lakhs	NIL	-

  
 10.2.17  
 Principal  
 NERIE, Shillong