

NATIONAL COUNCIL OF EDUCATIONAL RESEARCH AND TRAINING (NCERT HQS)

ONGOING REPAIR & MAINTENANCE WORKS (LAND & BUILDING) UNDER NON-PLAN BEING CARRYING OUT BY CPWD AT (NCERT HQS) DURING 2015-16

Detail of Work	Estimate Amount/ Sanctioned Amount	Fund Released & date of release of fund	Time period for completion of work as per estimate	Target given by CPWD	Status of Work	Fund utilized as on
F. No.8-648/2013-14/C&W For demolition of RCC Overhead Tank at main UGR of NCERT Campus with an estimate of Rs.4,02,500/- (2013-14)	00,04,02,500	00,04,02,500 (04-10-13)	01 Month	Task involves safety measures hence time taking process	Work in progress	-
F. No. 8-649/2013-14/C&W For laying of new supply lines/pipelines and treatment of bore-well water etc. in NCERT Campus under ARMO with an estimate of Rs.1,65,07,555/- (2013-14)	01,65,07,555	01,65,07,555 (18-10-13)	06 Months	30-11-15	Work in progress	-
F. No. 8-663/2014-15/C&W Civil works for repair of damaged RCC structure & other misc. works in Zakir Hussain and Janaki Ammal Blocks at NCERT Campus with an estimate of Rs.58,67,900/- (2014-15)	00,58,67,900	00,30,00,000 (08-10-14)	06 Months	31-12-15	Work in progress	-
F. No. 8-659/2014-15/C&W Civil work for providing and installation of water treatment system in NCERT Campus with an estimate of Rs.28,13,400/- (2014-15)	00,28,13,400	00,28,13,400 (31-10-14)	02 Months	Tender opened on 16-09-15, work will be started after award	Work to be start	-
F. No. 8-655/2013-14/C&W Electrical work for strengthening, improvement & renovation of old compound light at NCERT Campus with an estimate of Rs.8,71,500/- (2014-15)	00,08,71,500	00,08,71,500 (30-03-15)	02 Months	30-11-15	Work in progress	-
F. No. 8-665/2014-15/C&W Civil work for development of area of new SMC Panel Tank and Forest Area behind Director's Bungalow under ARMO with an estimate of Rs.27,27,200/- (2014-15)	00,27,27,200	00,15,00,000 (20-04-15)	03 Months	30-11-15	Work in progress	-
F. No. 8-686/2015-16/C&W Civil work for construction/repair of damaged boundary wall at the back side of Kendriya Vidyalaya and also at various places of NCERT Campus during with an estimate of Rs.21,35,600/- 2015-16	00,21,35,600	00,10,67,800 (02-06-15)	03 Months	31-12-15	Work in progress	-
Repair & maintenance/replacement of damaged SCl pipes, GI pipes, water proofing and re-grading mud phaska of roof etc.) at Nasirpur Campus under ARMO with an estimate of Rs.1,14,71,900/- (2013-14)	01,14,71,900	0,57,00,000 (03-02-14)	06 Months	Tender opened work to be award	Work to be start	-

Handwritten signature

Handwritten signature

Handwritten signature

Contd. on page-2

	Detail of Work	Estimate Amount/ Sanctioned Amount	Fund Released & date of release of fund	Time period for completion of work as per estimate	Target given by CPWD	Status of Work	Fund utilized as on
	F. No.8-589/2015-16/C&W ARMO (Elect Works) in non-residential and residential buildings at NCERT Campus during with an estimate of Rs.2,23,98,180/- 2015-16	02,23,98,180	01,38,11,888 25-05-15 (1 st instalment) & 12-08-15 (2 nd Instalment)	Annual contract for day-to-day electrical maintenance work of campus (residential and non-residential buildings)	Annual contract	Day-to-day maintenance works being carrying out throughout the year for attending major/minor complaints	-
10	F. No.8-590/2014-15/C&W ARMO (Civil Works) in non-residential and residential buildings at NCERT Campus during with an estimate of Rs.3,94,55,400/- 2015-16	03,94,55,400	01,85,23,829 12-08-15 (1 st Instalment)	Annual contract for day-to-day civil maintenance work of NCERT campus (residential and non-residential buildings)	Annual contract	Day-to-day maintenance works being carrying out throughout the year for attending major/minor complaints	-
11	F. No. 8-506/2015-16/C&W ARMO (Elect Works) in residential buildings at Nasirpur Campus during 2015-16 with an estimate of Rs.42,65,788/-	0,42,65,788	0,21,00,000 13-08-15 (1 st Instalment)	Annual contract for day-to-day electrical maintenance work of campus (residential and non-residential buildings)	Annual contract	Day-to-day maintenance works being carrying out throughout the year for attending major/minor complaints	-
12	F. No. 8-533/2015-16/C&W ARMO (Civil Works) in residential buildings at Nasirpur Campus during 2015-16 with an estimate of Rs.16,39,481/-	0,16,39,481		Annual contract for day-to-day civil maintenance work of NCERT campus (residential and non-residential buildings)	Annual contract	Day-to-day maintenance works being carrying out throughout the year for attending major/minor complaints	-

Handwritten signature

Handwritten signature

Handwritten signature

NATIONAL COUNCIL OF EDUCATIONAL RESEARCH AND TRAINING (NCERT HQS)

CONSTRUCTION/MAINTENANCE WORK (LAND & BUILDING) UNDER PLAN BEING CARRYING OUT BY CPWD AT (NCERT HQS) DURING 2015-16

S. No.	Detail of Work	Estimate Amount/ Sanctioned Amount	Fund Released & date of release of fund	Time period for completion of work as per estimate	Target given by CPWD	Status of Work	Fund utilized as on
1	F. No. 8-681/2014-15/C&W Civil work for construction of an Adapted Toilets (For Persons with Disability) in the Council (Non-Residential Buildings) at NCERT Campus with an estimate of Rs.25,95,500/- (2014-15)	00,25,95,500	00,25,95,500 (30-12-14)	03 Months	-	Construction work of 01 toilet at Janaki Ammal Block has been completed and 02 toilets one each in G B Pant and Ambedkar Blocks at completion stage, the work of balance 03 toilets will be started after deciding the suitable site/location	
	F. No. 8-681/2014-15/C&W Electrical work for construction of an Adapted Toilets/Washrooms (For Persons with Disability) in the Council (Non-Residential Buildings) at NCERT Campus with an estimate of Rs.53,197/- (2014-15)	00,00,53,197	00,00,53,197 (30-12-14)	02 Months	-	-do-	
2	F. No. 8-682/2014-15/C&W Civil work for construction of Fire Escapes/Staircases for office buildings at NCERT Campus with an estimate of Rs.1,26,37,632/- (2014-15)	01,26,37,632	00,25,00,000 (30-12-14)	06 Months	31-03-16	Work in progress	

Handwritten signature

Handwritten signature

Handwritten signature

