

Statement Showing Status of SFSC (Plan Work) of NERIE, Shillong


Sl. No	Name of Work	Detail of Original Estimate (In Lakhs)	Detail of fund provided by MHRD	Detail of fund provided by NCERT	Total fund released to CPWD (till date) (In Rs.)	Present Position of work	Additional work not originally approved (if any)	Remarks, if any
1	Plan-land & Building of the proposed NERIE building at			Fund has been provided by NCERT since the year 2000 onwards in various installments. Total funds received till date is Rs. 23,22,49,430/-	23,22,49,430/-			
a	Administration Block	1390.72 (Revised)						Work completed and handed over
b	Hostel, Principal Residence, Type-I,II,III/12 Nos., T-IV/16 Nos., T-V/5 i/c	1378.99 (Revised)						Work in Type-II - Nos., Type-IV - 10 Nos. completed. Works for the balance quarters is under progress and targeted to be completed by May, 2017.

Statement Showing Status of Other Construction Works

Sl. No	Name of Work	Detail of Original Estimate	Detail of fund provided by MHRD	Detail of fund provided by NCERT	Total fund released to CPWD (till date) (In Lakhs)	Present Position of work	Additional work not originally approved (if any)	Remarks, if any
-	-	-	-	-	-	-	-	-

Status Report on progress of work on Repair & Maintenance of Residential / Non-Residential Buildings in r/o NERIE, Shillong:

Sl. No.	Budget Sanctioned under Land & Building (Repair & Maintenance) under Non - Plan	Expenditure	Remarks
1	10 Lakhs	NIL	The buildings of NERIE, Shillong have been newly constructed. As such, no works under Repair & Maintenance is required to be done.


 S. Subhascharan
 I/C PRINCIPAL
 NERIE, Shillong
 8/6/2017